

GUILDHALL WEST AMBULATORY

Progress week 4

Work continues on the steelwork at Firman's workshop. This week the steel is to be powder coated to provide a long lasting paint finish.



The existing stone work to the Old Library and the Arch will be rebuilt to match the position of the glass roof.

Work on site has briefly halted again this time to accommodate an Olympic Dinner in the Great Hall



The glass panels are currently being fabricated. Some of the glass has been sandblasted to give a graduated translucent effect. Which can be seen in the photograph above.

Specialist stone work conservation will be carried out on the butress to the Great Hall following removal of one of the concrete canopies.



The works are being managed by
Richard Litherland (ext. 3563)
Richard Joyner (ext. 1740)
City Surveyor's Department.