

GUILDHALL WEST AMBULATORY

Progress week 1

Friday 22nd July the floor protection is installed.



Week one of the works on the West Ambulatory saw the temporary ramp to the Great Hall via the Dance Porch being installed. This work took place on the 21 - 22nd July



Saturday morning 23th July saw the commencement of the demolition using a Hydraulic Jaw which was remotely controlled

The works are being managed by
Richard Litherland (ext. 3563)
Richard Joyner (ext. 1740)
City Surveyor's Department.



Progress of demolition work by Monday 25th two and a half canopies were removed.

